

Additional Road Cut Requirements

_____ – contractor

Beaver Creek Metropolitan District (BCMD) - permittor

**Activity - Cut at _____ beginning _____ to tie in expanded
_____ service.**

- 1. Contractor shall supply all traffic control signs and personnel so as to maintain a safe work site and to allow at least 1 lane of traffic at all times.**
- 2. At all times when active work is not occurring, any hole in the road must be covered with steel plating that must be anchored to the asphalt in order to assure that no vehicles or pedestrians could fall in the hole.**
- 3. Road cut must be refilled according to specification supplied by Mark Miscio of BCMD. Refill will be inspected by BCMD personnel to assure compliance.**
- 4. Paving must be repaired using infrared heat patching. Final road surface repair will be inspected by BCMD personnel to assure compliance.**
- 5. Any alterations to the construction plan and timing that may be necessitated by unexpected findings at the job site must be communicated to BCMD within 24 hours and are subject to review and approval by BCMD.**

Agreed to by: _____

date

Approved by: _____

General Manager, BCMD

date